



***Presentation to Savannah River Site  
Citizens Advisory Board  
Waste Management Committee  
DWPF Process Improvements & Tank 13 Modifications***

***Jean M. Ridley, P.E.  
Liquid Waste ARRA Federal Project Director  
Department of Energy (DOE)  
Savannah River Operations Office***

***August 30, 2011***

[www.em.doe.gov](http://www.em.doe.gov)

# PURPOSE and AGENDA

Purpose: to respond to the WMC request and to meet the FY 11  
Workplan

Agenda:

- Defense Waste Processing Facility (DWPF) Process Improvements
  - Bubblers
  - Dry Frit
  - Alternate Reductant
  - Strip Effluent Feed Tank to Slurry Mix Evaporator Tank
  - Water Separation from Decontamination Frit
- Canister Storage
- Plutonium (Pu) Disposition
- Tank 13 Modifications

# ACRONYMS

- Decon – Decontamination
- DWPF – Defense Waste Processing Facility
- MFT – Melter Feed Tank
- Pu - Plutonium
- SEFT – Strip Effluent Feed Tank
- SME – Slurry Mix Evaporator Tank
- SRAT – Sludge Receipt and Adjustment Tank
- SWPF – Salt Waste Processing Facility


# DEFINITIONS

- Frit – a silica based product (glass) used to vitrify high level waste
- Reductant – a chemical reducing agent
- Strip Effluent – the waste stream produced from the removal of cesium from sludge or salt waste
- Sludge – the by-product waste of chemical separations activities at the Savannah River Site
- Slurry – mixture of a liquid with a solid to allow the solution to be transferred between tanks



# DWPF Process Improvements

## DWPF Chemical Process Cell



SRAT –  
Sludge Receipt  
And Adjustment  
Tank


SME –  
Slurry Mix  
Evaporator

MFT-  
Melter Feed  
Tank

## **Melter Feed Prep**

- Alternate reductant
- Dry process frit addition
- Water separation from decon frit
- Strip Effluent Tank options

## DWPF Melter Cell




Joule Heated Melter

## **Vitrification**


- Melter Bubblers

# DWPF Process Improvements




- Melter Bubblers
  - Four Bubblers installed in September 2010
  - Melt rate has increased from approximately 130 lb/hr to 200 lb/hr
  - Increased canister production from ~200 cans/year to 300+ cans/year
  - First set of bubblers replaced upon reaching design life of 6 months
  - Second set remains in service
  - Optimization of bubbler operation continues



Duratek HLW model, Case 2A: Feed, 2el  
Front View (YZ)



Duratek HLW model, Case 5A: Feed, 2el, bubl  
Front View (YZ)



Bubbler


# DWPF Process Improvements



- Dry Frit Addition to the Slurry Mix Evaporator Tank
  - Replace the current slurry-fed transfer design with a dry conveying system
  - Cycle time reduction of up to 7% due to less evaporation time
  - Contract in place with the selected dry frit conveying system vendor
  - Project under evaluation due to forecasted limited funding in FY12.



# Dry Process Frit Addition



# DWPF Process Improvements


- Alternate Reductant in the Sludge Receipt and Adjustment Tank (SRAT)
  - Formic acid (reductant) currently used in the SRAT - chemically change mercury (Hg) and manganese (Mn) – Hg is removed from system
  - Minimize the use of formic acid by an alternate reductant
    - expected to increase the evaporation rate
    - reduce processing time up to 20%
  - Multiple combinations of reductant evaluated
  - A glycolic acid selected for further process development
  - 18 – 24 months from deployment



# DWPF Process Improvements

- Strip Effluent Feed Tank to Slurry Mix Evaporator Tank
  - Install the capability to transfer strip effluent to either the Sludge Receipt and Adjustment Tank and/or Slurry Mix Evaporator Tank
    - Strip Effluent comes from the cesium removal from sludge or salt waste – stored in the Strip Effluent Feed Tank
- Provide flexibility to balance evaporation loads
- Piping (jumpers) inside the process cell have been fabricated but not installed
- Work outside the process cell in the connecting corridor continues
- Ready by March 2012


## DWPF Chemical Process Cell



# DWPF Process Improvements

## ➤ Water Separation from Decontaminated Frit

- Currently a frit slurry is used to decontaminate (wash) the outside of a waste canister
- Improvement to remove water from the slurry before it goes back to the slurry mix evaporator tank
- Cycle time reduction of up to 20%
- Reduces water returned to the tank farms
- Performed testing and assessed water separations technology
- Hydro-cyclone design selected
- Future development dependent on funding



# Canister Storage- Glass Waste Storage Buildings

- GWSB #1 - 2,244 storage positions in use – 7 available
- GWSB #2 - 2,340 storage positions
  - Approx. 40% filled
  - Over 4 years storage remaining at 300 canisters/yr
- GWSB #3 - in planning stages
  - Same design as GWSB #2
  - Operational in FY16.



# Plutonium (Pu) Disposition




- Supplemental Environmental Impact Statement under development
  - Alternative to disposition 6 metric tons of Pu through the liquid waste system - Defense Waste Processing Facility – into glass
- Record of Decision will determine final disposition path - expected late summer 2012
- To support the alternative if chosen, the following activities have been performed:
  - Studies to determine feasibility:
    - Scoping calculations completed for increased Pu loading in glass
    - Criticality studies completed for one neutron absorber
    - Additional studies required if alternative chosen
  - Pu Disposition impacts will be evaluated in next revision of Liquid Waste System Plan

[www.em.doe.gov](http://www.em.doe.gov)

# Tank 13 Upgrades – Background

- Tank 13 is a Type II waste tank located in H Tank Farm
- Currently, Tank 13 contains 277K gallons of sludge
- Upgrades are required to:
  - Initially perform bulk waste removal for sludge transfers to support sludge batch 8
  - Ultimately provide transfer capability for tanks 14 and 15 to tank 51



Type II (1.03 Million gallon capacity)





# Tank 13 Upgrades – Scope

- Disassembling and removing existing equipment
- Riser probing to identify potential interferences in the tank
- Procuring and installing three submersible mixer pumps, a submersible transfer pump, electrical substation, and electrical equipment skid
- Tying the transfer pump into an existing transfer line
- Procuring and installing flow instruments, hydrogen level monitors and alarms, and purge and ventilation alarms



# Tank 13 Upgrades – Highlights

- Three submersible mixer pumps were procured and tested:



Installing the pump into the test stand



Testing at the TNX Facility



# Tank 13 Upgrades – Highlights

- Three submersible mixer pumps were installed into the tank:



Disassembling and removing existing equipment



Installing the pump into the tank

# Tank 13 Upgrades – Highlights

- An electrical substation skid and an electrical equipment skid were fabricated and installed to provide power for the pumps and other tank top equipment:



Electrical substation



Inside Electrical Equipment Skid



Connecting the tank pumps to  
Electrical Equipment Skid



Installing the Electrical  
Equipment Skid on pad





# Tank 13 Upgrades – Highlights

## ➤ Other infrastructure improvements:



Hydrogen analyzer




Infrastructure mods



Purge exhaust stack




Inlet HEPA filter housing



Transfer line excavation and installation



# Tank 13 Upgrades – The Big Picture



Electrical substation and equipment skids

Tank 13 Aerial View

[www.em.doe.gov](http://www.em.doe.gov)



# Conclusion



- Defense Waste Processing Improvements well underway
- Canister Storage is ongoing with a third building in planning
- Plutonium Disposition path through liquid waste system is still undetermined
- Tank 13 infrastructure modifications will be virtually complete by the end of September